

Ottewell Neighbourhood Renewal

Construction Update - September 2025

The third year of [Ottewell Neighbourhood Renewal](#) construction is underway! Work will consist of removal and replacement of sidewalks, curbs, gutters and street lights as well as reconstruction and paving of the roads and all associated landscaping.

Drainage infrastructure work, including Low Impact Development (LID) structures, is well underway. Sidewalk installation near the LID facilities is progressing, and the backfill of the LIDs is proceeding ahead of road rehabilitation. Street light installations are progressing. The contractor is positioning new street lights as close to property lines as possible.

Upcoming road closures (Please note, all timelines may change, depending on weather conditions):

- Until September 27: 68A Street, 94B Avenue and 68 Street
- After September 27: 95 Avenue (east of 67A Street), 68A Street continuing to 96A Avenue and the 98 Avenue service road (west of 64 Street)

For those who live in the 2023/2024 construction areas, the landscaping deficiencies have begun. Landscaping work is highly dependent on weather and sod availability.

Construction in Ottewell began in spring 2023 and is expected to take

five years (planned completion fall 2027).

View the final design and a detailed scope map
at edmonton.ca/BuildingOttewell.